

# FCC's Estimated Construction Timeline

*\*\*subject to change*

## Week of June 23

**Demoing:** West entryway, labyrinth area, old coat closet floors & drywall

**Building:** West entryway paint

## Week of June 30

**Demoing:** Brick for new bathrooms

**Building:** Framing hallway & labyrinth; new tile in west entryway

## Week of July 7

**Demoing:** Chadwick & narthex

**Building:** Electrical for west entryway & labyrinth; Slighter painting & ceiling

## Week of July 14

**Demoing:** Old men's bathroom & all children's spaces

**Building:** West entryway, labyrinth & Slighter drywall & hallway doorframes; Chadwick, Narthex, new bathrooms; nursery framing & electrical

## Week of July 21

**Building:** Paint labyrinth & hallway, nursery and new bathroom plumbing; children's spaces framing

## Week of July 28

**Building:** Flooring for labyrinth & hallway, Chadwick & Narthex drywall; children's spaces electrical; bathrooms & nursery plumbing

## Week of August 4

**Building:** New Slighter doors & flooring; Chadwick & Narthex walls, ceiling & millwork; new bathroom & children's spaces drywall

## Week of August 11

**Building:** Chadwick & Narthex drop ceilings; family bathroom plumbing; new bathroom & nursery flooring & paint

## Week of August 18

**Building:** Chadwick & Narthex flooring; children's spaces paint

## Week of August 25

**Building:** New bathroom & nursery flooring & wall tile

## Week of September 1

**Building:** New bathroom finishes; children's spaces flooring

## Week of September 8

**Building:** Children's spaces ceilings

## Week of September 15

**Demoing:** Columbarium

**Building:** Columbarium drywall

## Week of September 22

**Demoing:** Chapel flooring

**Building:** Columbarium paint & flooring

## Week of September 29

**Building:** Chapel flooring

## October 6 - 24

**Allowance for catching up if project gets behind**